QC ABSTRACT

NAME OF WORK: Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	KERB	Core Compressive strength	One Test		1	1
		Corrected Cylinder Compressive strength	One Test		1	1
		Equivalent Cube Compressive strength	One Test		1	1
6	PCC(M15)	Compressive Strength(7days and 28days)	2 set /1-5 cum	2.7	4	4
7	Paver Block	Compressive Strength	One Test		1	1
		Water Absorption	One Test		1	1
8	Chain Link Fencing	Average Thickness	One Test		1	1
		Dia of line wire	One Test		1	1
		Mesh size	One Test		1	1
		Nominal dia of mesh wire	One Test		1	1
		Bend Test	One Test		1	1
9	M.S Block Pipe	Yeild Stress	One Test		1	1
		Tensile Strength	One Test		1	1
		Elongation Percentage	One Test		1	1
10	M.S. Rectangular pole	Weight/Meter	One Test		1	1
		Yeild stress	One Test		1	1
		Tensile Strength	One Test		1	1
		Elongation Percentage	One Test		1	1
		Bend Test	One Test		1	1

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2022-07-19-41** **Date: 14-04-22**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP,
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.
Agency	:	M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064
Customer's Reference	:	BBMP/EE/BTP/WO/33/2021-22
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	11-04-22
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 (RA 2021) DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, (RA 2018) Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, (RA 2019) Determination of Soundness, Clause 5, Clause 6 IS 4031 Part 4, (RA 2019) Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, (RA 2019) Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11, (RA 2019)DETERMINATION OF DENSITY , Clause 6
Date of test	:	12-04-22
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	1.44	_
2	Finess by Air permeablity method (m^2/kg,Min)	275.6	225m^2/kg, Min
3	Density (gm/cc)	3.13	_
4	Standard Consistency (%)	28.0%	Not specified
5	Initial Setting time	175 minutes	Not less than 30 minutes
6	Final Setting time	280 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1mm	Not more than 10 mm

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro
Sig.....
Date.....
BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2022-07-19-41** **Date: 10-05-22**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.
Agency	:	M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064
Customer's Reference	:	BBMP/EE/BTP/WO/33/2021-22
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	11-04-22
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, (RA 2019) Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, (RA 2019) Determination of Compressive Strength, Clause 6
Date of test	:	12-04-22
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	28.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm2	Not less than 37 N/mm^2
3	28 Days	54.5N/mm^2	Not less than 53 N/mm^2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2022-07-19-41** **Date: 14-04-22**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.
Agency	:	M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064
Customer's Reference	:	BBMP/EE/BTP/WO/33/2021-22
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	11-04-22
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2021 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	11-04-22

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	234	234	1.6	98.4	90-100
3	20 mm	5334	5568	37.1	62.9	30-70
4	10 mm	4788	10356	69.0	31.0	10-35
5	4.75 mm	4354	14710	98.1	1.9	0-5
6	Pan	290	15000	100.0	0	---

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL PRO Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2022-07-19-41** **Date: 14-04-22**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	12.4	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.8	
3	Specific Gravity	2.68	_
4	Bulk Density(Loose) (Kg/l)	1.55	_
5	Bulk Density(Compacted) (Kg/l)	1.59	_
6	Water Absorption(%)	0.22	_

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2022-07-19-41** **Date: 13-04-22**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.
Agency	:	M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064
Customer Reference	:	BBMP/EE/BTP/WO/33/2021-22
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	11-04-22
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2021 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	11-04-22

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	245	245	4.9	95.1	90-100
3	10 mm	2675	2920	58.4	41.6	25-55
4	4.75 mm	1798	4718	94.4	5.6	0-10
5	Pan	282	5000	100	0	-

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL PRO Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2022-07-19-41** **Date: 13-04-22**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	11.6	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.1	
3	Specific Gravity	2.66	_
4	Bulk Density(Loose) (Kg/l)	1.54	_
5	Bulk Density(Compacted) (Kg/l)	1.57	_
6	Water Absorption(%)	0.25	_
7	Aggregate crushing Value(%)	22.5	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	21.9	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signature
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID	:	**CP-2022-07-19-41** **Date: 13-04-22**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.
Agency	:	M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064
Customer's Reference	:	BBMP/EE/BTP/WO/33/2021-22
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	11-04-22
Sample Type	:	Fine Aggregate
Reference to BIS codes	:	IS 383 : 2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1, 3) RA2021 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption
Date of test	:	11-04-22
Total weight taken	:	1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	82	82	8.2	91.8	90-100	90-100	90-100	95-100
3	2.36 mm	165	247	24.7	75.3	60-95	75-100	85-100	95-100
4	1.18 mm	177	424	42.4	57.6	30-70	55-90	75-100	90-100
5	600 micron	182	606	60.6	39.4	15-34	35-59	60-79	80-100
6	300 micron	177	783	78.3	21.7	5-20	8-30	12-40	15-50
7	150 micron	134	917	91.7	8.3	0-10	0-10	0-10	0-15
8	Pan	83	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL PRO Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2022-07-19-41** **Date: 13-04-22**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.85	_
2	Specific Gravity	2.58	_
3	Material finer than 75 micron(%)	4.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE KERB STONE

Lab ID	:	**CP-2022-07-19-41** **Date: 25-04-22**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.
Agency	:	M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064
Customer's Reference	:	BBMP/EE/BTP/WO/33/2021-22
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	21-04-22
Sample Type /Size	:	CC Kerb Stone/ 450*165*400mm
Reference to BIS codes	:	IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete
Date of test	:	21/04/2022

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	Kg	(Sq.mm)	(KN)	(N/mm2)	(N/mm2)	(N/mm2)
1	A	100.02	165.49	2.856	7856	152.4	19.4	19.4	24.3
2	B	100.01	165.44	2.763	7854	149.7	19.1	19.1	23.8
3	C	100.03	165.51	2.498	7857	153.0	19.5	19.5	24.3

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-07-19-41** **Date: 07/06/2022**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.

Agency : M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064

Customer's Reference : BBMP/EE/BTP/WO/33/2021-22

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 02-06-22

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 07/06/2022

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	31/05/2022	07/06/2022	149.69 X 149.43 X 150.20	22368	8.326	272.9	12.2	12.3
2	PCC	M15	31/05/2022	07/06/2022	150.31 X 151.89 X 150.77	22829	8.403	292.2	12.8	
3	PCC	M15	31/05/2022	07/06/2022	149.33 X 151.73 X 150.47	22658	8.266	267.4	11.8	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-07-19-41** **Date: 28/06/2022**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.

Agency : M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064

Customer's Reference : BBMP/EE/BTP/WO/33/2021-22

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 02-06-22

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 28/06/2022

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	31/05/2022	28/06/2022	150.45 X 150.44 X 149.91	22634	8.455	418.0	18.5	18.3
2	PCC	M15	31/05/2022	28/06/2022	151.74 X 149.59 X 151.71	22698	8.314	403.9	17.8	
3	PCC	M15	31/05/2022	28/06/2022	151.31 X 151.14 X 151.22	22870	8.302	426.1	18.6	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

CEMENT CONCRETE PRECAST CONCRETE BLOCKS FOR PAVING

Lab ID	:	**CP-2022-07-19-41** **Date: 26-05-22**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.
Agency	:	M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064
Customer Reference	:	BBMP/EE/BTP/WO/33/2021-22
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	21-05-22
Sample Type/ Size	:	Precast concrete blocks for paving
Reference to BIS codes	:	IS 15658:2021
Date of test	:	21-05-22

1.Compressive Strength

Sl.No.	Dimension (mm)			Compressive Strength	Average
	L	B	T	(N/mm^2)	(N/mm^2)
1	198.55	160.02	60.55	37.8	37.4
2	195.62	160.44	60.25	38.9	
3	197.46	159.86	60.15	37.5	
4	196.54	160.47	60.18	37.1	
5	197.65	160.47	60.24	36.8	
6	198.23	160.22	60.32	37.7	
7	194.22	160.35	60.25	36.5	
8	196.39	160.22	60.08	36.9	

2. Water Absorption

Sl.No.	Wet Weight	Dry weight	Thickness	Water Absorption (%)	Average (%)
1	3.895	3.789	60.22	2.80	3.65
2	3.799	3.652	60.03	4.03	
3	3.958	3.801	60.24	4.13	

* The results obtained are satisfactory as per standard requirements.

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST RESULTES FOR MS BLOCK PIPE

Lab ID	:	**CP-2022-07-19-41** **Date: 13-05-22**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Agency	:	Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.
Project Name	:	M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064
Customer's Reference	:	BBMP/EE/BTP/WO/33/2021-22
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	11-05-22
Type of Sample	:	M.S Block Pipe
Reference to BIS codes	:	IS:1608-2005(RA 2017), IS 1599-2019.
Date of test	:	11-05-22

TESTS RESULTS FOR MS BLOCK PIPE 38MM DIA, 14 GAUGE

Sl. No	Description	Result	Required as per as IS Code 2062: 2011	Remarks
1	Yeild Stress (N/mm2)	289.5	250N/mm^2	Satisfactory
2	Tensile Strength (N/mm2)	510	410N/mm^2	Satisfactory
3	Elongation Percentage (%)	24.5	Min 23%	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

TEST RESULTES FOR MS RECTANGULAR POLE

Lab ID	:	**CP-2022-07-19-41** **Date: 18-05-22**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.
Agency	:	M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064
Customer's Reference	:	BBMP/EE/BTP/WO/33/2021-22
Sourse of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	16-05-22
Type of Sample	:	M.S Rectangular Pole(65X65X6)mm
Reference to BIS codes	:	IS:1608-2005(RA 2017), IS 1599-2019.
Date of test	:	16-05-22

TESTS RESULTS FOR M.S RECTANGULAR POLES MADE OUT OF 2 EQUAL ANGLES OF 65 X 65 X 6 MM WELDED TOGETHER

SL.NO	Description	Result	Required as per IS Code 2062:2011	Remarks
1	Weight/Meter (Kg /m)	5.82	5.8 Kg/m	Satisfactory
2	Yeild stress (N/mm2)	283	250N/mm^2	Satisfactory
3	Tensile Strength (N/mm2)	472	410N/mm^2	Satisfactory
4	Elongation Percentage (%)	24	Min23%	Satisfactory
5	Bend Test	Satisfactory	Should not Crack or fracture	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST RESULTS FOR CHAIN LINK FENCING

Lab ID	:	**CP-2022-07-19-41** **Date: 09-05-22**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Hebbal and Sahakaranagara Kalyani in ward no.08 Kodigehalli.
Agency	:	M/s K R Constructions Prop. C.Mahesh No.286, 7th B Cross, Jakkur Layout, Bangalore-560064
Customer's Reference	:	BBMP/EE/BTP/WO/33/2021-22
Sourse of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	06-05-22
Type of Sample	:	Chain Link Fencing
Reference to BIS codes	:	IS 2062:2011 (RA 2021)
Date of test	:	06-05-22

TESTS RESULT FOR WIRE MESH

SL.NO	Description	Result
1	**Average Thickness in mm**	8.02
2	**Dia of linewire in mm**	3.45
3	**Mesh size in mm**	50.02
4	**Nominaldia of meshwire in mm**	2.53
5	**Bend Test**	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****